ATLANTIC COAST PIPELINE, LLC ATLANTIC COAST PIPELINE

Construction, Operations, and Maintenance Plans

ATTACHMENT I


Typical Erosion & Sedimentation Control Details


ATLANTIC COAST PIPELINE, LLC ATLANTIC COAST PIPELINE

Construction, Operations, and Maintenance Plans


ATTACHMENT I


Typical Erosion & Sedimentation Control Details -West Virginia





PARABOLIC DIVERSION






| Table 3.15.1 | | | | |
|------------------------------------|----------------|----------------|--|--|
| CHANNEL CROSS SECTION REQUIREMENTS | | | | |
| | Α | В | | |
| Drainage area | < 5 acres | 5 – 10 acres | | |
| Bottom width flow channel | 4 feet | 6 feet | | |
| Depth of flow channel | 1 foot | 1 foot | | |
| Side slopes | 2:1 or flatter | 2:1 or flatter | | |
| Grade | 0.5% minimum | 0.5% minimum | | |

DIVERSION DETAIL


NOT TO SCALE



TEMPORARY BERM

* SEED AND MULCH FILL SLOPE

EVERY 10 FEET OF FILL OR EVERY



GRADING

| Table 3.15.2 | | | | |
|--------------------|-------------------------|--------------------------|--|--|
| ST | ABILIZATION RREQUIRE | MENTS | | |
| sharmal Crade (9/) | Α | В | | |
| Channel Grade (%) | < 5 acres | 5 – 10 acres | | |
| 0.5 - 3.0 | Seed & straw mulch | Seed & straw mulch | | |
| 24 50 | | Seed & cover / RECP; sod | | |
| 3.1-5.0 | Seed & straw mulch | or line with riprap | | |
| F 1 0 0 | Seed & cover w/ RECP; | Line with ringen | | |
| 5.1-8.0 | sod;or line with riprpa | Line with riprap | | |
| 8.1 – 20.0 | Line with riprap | Engineering design | | |

TEMPORARY FILL DIVERSION DETAIL

NOT TO SCALE


PERMANENT SEEDING APPLICATION RATE **SOIL AMENDMENT** NOTES PER ACRE PER 1,000 SQ. FT. PER 1,000 SQ. YD. OR AS PER SOIL TEST; MAY AGRICULTURAL LIME 7.5 TONS 300 LB. 3,100 LB. NOT BE REQUIRED IN AGRICULTURAL FIELDS OR AS PER SOIL TEST; MAY 10-10-20 FERTILIZER 1,000 LB. NOT BE REQUIRED IN 25 LB. 210 LB. AGRICULTURAL FIELDS


| MULCH TYPE | APPLICATION RATE (MIN.) | | | NOTES |
|------------|--|--------------|-------------------|------------------------|
| WIOLCHTTFL | PER ACRE PER 1,000 SQ. FT. PER 1,000 SQ. YD. | | NOTES | |
| | | 140 LB. | 1,240 LB. | EITHER WHEAT OR OAT |
| STRAW | 3 TONS | | | STRAW, FREE OF WEEDS, |
| SINAW | | | | NOT CHOPPED OR FINELY |
| | | | | BROKEN |
| | | 140 LB. | 1,240 LB. | TIMOTHY, MIXED FLOVER |
| HAY | 3 TONS | | | AND TIMOTHY OR OTHER |
| | | | | NATIVE FORAGE GRASSES |
| | | | | MAY PREVENT |
| WOOD CHIPS | 4 - 6 TONS | 185 - 275 LB | 1,650 - 2,500 LB. | GERMINATION OF GRASSES |
| | | | | AND LEGUMES |
| HYDROMULCH | 1 TON | 47 LB. | 415 LB. | SEE NOTE 1 |

NOTES:

1. SHREDDED PAPER HYDROMULCH SHOULD NOT BE USED ON SLOPES STEEPER THAN 5%. WOOD FIBER HYDROMULCH MAY BE APPLIED ON STEEPER SLOPES PROVIDED TACKIFIER IS USED. THE APPLICATION RATE FOR ANY HYDROMULCH SHOULD BE 2,000 LB./ACRE AT MINIMUM.

MULCH AND FERTILIZER






RIPRAP DIVERSION DETAIL

NOT TO SCALE

0 01/24/17



NOTES:

1. CHECK SLOTS TO BE CONSTRUCTED PER MANUFACTURERS SPECIFICATIONS.

2. STAKING OR STAPLING LAYOUT PER MANUFACTURERS SPECIFICATIONS.

FIGURE 3.35.1

TYPICAL RECP CHANNEL INSTALLATION DETAIL

NOT TO SCALE

ERM

AS NOTED

CHECKED:

SCALE:

APP. FOR BID:

APP. FOR CONST.:

MATS/BLANKETS

SHOULD BE INSTALLED VERTICALLY DOWNSLOPE.

MIN. 4" \ OVERLAP

ISOMETRIC VIEW

FIGURE 3.35.2


PERSPECTIVE

STABILIZE DITCH WITH APPROPRIATE LINING SUCH

AS RIPRAP. RECP, OR GRASS

TYPICAL SLOPE SOIL STABLIZATION

NOT TO S



GRAYEL ROADWAY SURFACE

DITCH LINE

CROSS SECTION

STATE: WV

DWG. NO.

TAMP DIRT OVER MAT/BLANKET

TRENCH INTO BERM AND INSTALL FROM TOP TO

THE BOTTOM.

NON-WOVEN GEOTEXTILE FILTER

WET SLOPE LINING

1. SLOPE SURFACE SHALL BE FREE OF ROCKS, CLODS, STICKS AND GRASS. MATS/BLANKETS SHALL HAVE GOOD SOIL CONTACT.

2. LAY BLANKETS LOOSELY AND STAKE OR STAPLE TO MAINTAIN DIRECT CONTACT WITH THE SOIL. DO NOT STRETCH.

ROLLED EROSION CONTROL DETAIL

SEDIMENT AND EROSION CONTROL

FOR ACCESS ROADS AND DRIVEWAYS

SLOPE ROAD SURFACE TOWARDS DITCHLINE

FABRIC UNDER TYPICAL TREATMENT.

NOT TO SCALE

SEDIMENT AND EROSION CONTROL FOR ACCESS ROADS AND DRIVEWAYS

COUNTY:

ACP\West Virginia\Details

TYPES OF ROAD CROSS-SECTIONS

NOT TO SCALE

| Environmental Resources Management | | Atlantic Coast Pipeline, LLC 925 White Oaks Blvd. Bridgeport, West Virginia 26330 / 681-842-8000 | |
|--|---|---|---|
| JEY 01/24/17 | | 323 Write Gaks Biva. Bridgeport, West Virginia 20000 / 001-042-0000 | |
| - | - | ATLANTIC COAST PIPELINE EROSION AND SEDIMENT CONTROL DETAILS | 5 |

DISTRICT:


DIR/FILE:

GENERAL NOTES AND COMMENTS:


 SYM.
 DATE
 BY
 REVISION INFORMATION
 PROJECT/TASK
 APP.

 Image: Contract of the con

ISSUED FOR REVIEW



Where trenching activities are proposed in high slip potential soils and in areas where existing ground slopes are greater than 3:1, bleeder drains shall be installed to passively drain water from the trench area. The following illustration shows a drain placed at every second trench plug.




SLIP PREVENTION: BLEEDER DRAIN


AND OUTLET DETAIL

NOT TO SCALE

A bleeder drain placed parallel along the pipeline is an effective way to passively drain water from the backfilled trench area. This technique will reduce the number of outlets and control the placement of outlets. The following illustration shows




SLIP PREVENTION: BLEEDER DRAIN PARALLEL TO PIPELINE SLIP PREVENTION: BLEEDER DRAIN PARALLEL TO PIPELINE NOT TO SCALE The outlets associated with pipeline trench drains are typically used in conjunction with right-of-way diversions. Used in this manner, additional outlets and sediment filter controls will not be needed. Spacing for trench plugs in high slip potential soils is related to the severity of the ROW slopes. Trench plug drains shall be installed at every other trench plug on slopes that are 30% or greater.



| Spacing of Trench Plugs (Drains to be installed at every other Plug) | | | |
|--|------------------|--|--|
| Percent Slope | Spacing in Feet | | |
| <5 | * | | |
| 5 - 15 | 500 | | |
| 15 - 25 | 300 | | |
| 25 - 35 | 200 | | |
| ≥ 35 | 100 NOT TO SCALE | | |


SLIP PREVENTION: TRENCH PLUG DRAIN OVERVIEW SLIP PREVENTION: TRENCH PLUG DRAIN OVERVIEW

Two (2) types of trench plug drains are illustrated below. Geocomposite Drainage Strips or Perforated Schedule 40 PVC placed behind the trench plug and below the pipeline are effective ways to passively drain water. Both methods show Schedule 40 PVC discharge pipe at a minimum of a 2% grade.




SLIP PREVENTION: TRENCH PLUG DRAIN DETAILS SLIP PREVENTION: TRENCH PLUG DRAIN DETAILS

Bleeder drains will sometimes be required at low points associated with side hill construction activities in high slip potential soils. Drainage from the undisturbed profile can infiltrate the backfilled soil within the trench and drain to a low point with the potential of saturating the soil. A drain shall be installed at low topographical areas where the existing ground slopes perpendicular to the ROW are greater than 3:1 and with significant contributing drainage area two (2) acres or more. Unusual conditions will be reviewed on a case by case basis.



PROPOSED <u>PIPELINE PLANVIEW</u>

SLIP PREVENTION: SIDE HILL CONSTRUCTION NOT TO SCALE Two (2) types of low point drains are illustrated below. Geocomposite Drainage Strips or Perforated Schedule 40 PVC placed below the pipeline are effective ways to passively drain water. Both methods show Schedule 40 PVC discharge pipe at a minimum of a 2% grade.




SLIP PREVENTION: SIDE HILL CONSTRUCTION DRAIN

NOT TO SCALE

SLIP PREVENTION: SIDE HILL CONSTRUCTION DRAIN


Outlet protection structures prevent scour and erosions at discharge outlets by dissipating the energy and reducing velocities. The illustration below show a typical application of an apron lined with rock riprap.



SLIP PREVENTION: DRAIN OUTLET RIP-RAP OUTLET

SLIP PREVENTION: DRAIN OUTLET RIP-RAP OUTLET NOT TO SCALE French drains can be constructed to passively drain water away from the trench area. These drains can be installed at seepage areas encountered during construction. These drains should be sloped at a minimum of 2% to the outlet locations

Parallel drainage tiles can be installed at seepage areas encountered during construction. The drains may be perforated PVC or geocomposite drain strips placed between the seepage area and the pipeline to intercept soil-water before it seeps into the open or backfilled trenchline. These drains should be sloped at a minimum of 2% to the outlet locations.



SLIP PREVENTION: SUBSURFACE DRAIN (FRENCH DRAIN) 8.11

SLIP PREVENTION: SUBSURFACE DRAIN (FRENCH DRAIN) NOT TO SCALE

PARALLEL PERFORATED DRAIN LINE (POSITIONED UPSLOPE FROM BACKFILLED RENCH TO INTERCEPT SOIL-WATER BEFORE IT SEEPS INTO THE BACKFILLED TRENCH.

SLIP PREVENTION: SEEP INTERCEPT DRAIN PARALLEL TO TRENCH 8.12

SLIP PREVENTION: SEEP INTERCEPT DRAIN PARALLEL TO TRENCH

GENERAL NOTES AND COMMENTS:

SLIP PREVENTION: SIDE HILL CONSTRUCTION

| SYM. | DATE | BY | REVISION INFORMATION | PROJECT/TASK | APP. |
|------|----------|-----|----------------------|--------------|------|
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | 01/24/17 | JEY | ISSUED FOR REVIEW | _ | _ |

Environmental Resources **ERM** Management 01/24/17 JEY CHECKED: APP. FOR BID: APP. FOR CONST.

AS NOTED

NOT TO SCALE

Atlantic Coast Pipeline, LLC 925 White Oaks Blvd. Bridgeport, West Virginia 26330 / 681-842-8000

ATLANTIC COAST PIPELINE

EROSION AND SEDIMENT CONTROL DETAILS ACP\West Virginia\Details

ATLANTIC COAST PIPELINE, LLC ATLANTIC COAST PIPELINE

Construction, Operations, and Maintenance Plans

ATTACHMENT I

Typical Erosion & Sedimentation Control Details - Virginia

The following construction details are taken from the Virginia Erosion and Sediment Control Handbook (VESCH), Third Edition, 1992, as amended. Specific details and guidelines are covered more completely in Chapter 3 of the VESCH.

The Contractor must go to the VESCH to reference practices that are covered in the specification but not listed below.


| Practice | <u>Title</u> | Key |
|-----------------|---------------------------------------|------------|
| 3.01 | Safety Fence | SAF |
| 3.02 | Temporary Stone Construction Entrance | CE |
| 3.04 | Straw Bale Barrier | STB |
| 3.05 | Silt Fence | SF |
| 3.07 | Storm Drain Inlet Protection | IP |
| 3.09 | Temporary Diversion Dike | DD |
| 3.10 | Temporary Fill Diversion | FD |
| 3.11 | Temporary Right-Of-Way Diversion | RWD |
| 3.12 | Diversion | DV |
| 3.18 | Outlet Protection | OP |
| 3.19 | RipRap | RR |
| 3.20 | Rock Check Dams | CD |
| 3.24 | Temporary Vehicular Stream Crossing | SC |
| 3.25 | Utility Stream Crossing | USC |
| 3.26 | Dewatering Structure | DS |
| 3.36 | Soil Stabilization Blankets & Matting | B/M |

The following items are specific to the practices within this document and are not found in the VESCH manual. Details for these items are located at the end of this appendix following the items listed above.

| Timber Mat Stabilization | TM |
|-------------------------------|----|
| Geotextile Bag/Dewatering Bag | GB |

1


3.01




Source:

Adapted from Conwed Plastics and VDOT Road and Bridge Standards

Plate 3.01-1



STRAW BALE BARRIER - 3.04



PROPERLY INSTALLED STRAW BALE CROSS SECTION

1. EXCAVATE THE TRENCH


2. PLACE AND STAKE STRAW BALES


FLOW

BALE

BALE

WIDTH






CONSTRUCTION OF STRAW BALE BARRIER

ae304.dgn

WIDTH


4. BACKFILL AND COMPACT THE


EXCAVATED SOIL



5

INLET PIPE PROTECTION - 3.07







BLOCK AND GRAVEL PIPE INLET SEDIMENT FILTER

THIS METHOD OF INLET PROTECTION IS APPLICABLE WHERE HEAVY FLOWS ARE EXPECTED, AND WHERE AN OVERFLOW CAPACITY IS NECESSARY TO PREVENT EXCESSIVE PONDING AROUND THE STRUCTURE.


SILT FENCE DROP INLET PROTECTION - 3.07-1



PERSPECTIVE VIEWS




ELEVATION OF STAKE AND FABRIC ORIENTATION





DETAIL A


SPECIFIC APPLICATION


THIS METHOD OF INLET PROTECTION IS APPLICABLE WHERE THE INLET DRAINS A RELATIVELY FLAT AREA (SLOPE NO GREATER THAN 5%) WHERE THE INLET SHEET OR OVERLAND FLOWS (NOT EXCEEDING 1 C.F.S.) ARE TYPICAL THE METHOD SHALL NOT APPLY TO INLETS RECEIVING CONCENTRATED FLOWS, SUCH AS IN STREET OR HIGHWAY MEDIANS.

























1992




1992


TYPICAL ORIENTATION OF TREATMENT - 1 (SOIL STABILIZATION BLANKET)



ON <u>SHALLOW</u> SLOPES, STRIPS OF NETTING PROTECTIVE COVERINGS MAY BE APPLIED ACROSS THE SLOPE.


WHERE THERE IS A BERM AT THE TOP OF THE SLOPE, BRING THE MATERIAL OVER THE BERM AND ANCHOR IT BEHIND THE BERM.






ON STEEP SLOPES, APPLY PROTECTIVE COVERING PARALLEL TO THE DIRECTION OF FLOW AND ANCHOR SECURELY.


BRING MATERIAL DOWN TO A LEVEL AREA BEFORE TERMINATING THE INSTALLATION. TURN THE END UNDER 4" AND STAPLE AT 12" INTERVALS.





IN DITCHES, APPLY PROTECTIVE COVERING PARALLEL TO THE DIRECTION OF FLOW. USE CHECK SLOTS AS REQUIRED. AVOID JOINING MATERIAL IN THE CENTER OF THE DITCH IF AT ALL POSSIBLE.

TIMBER MAT STABILIZATION



GEOTEXTILE/DEWATERING BAG

THE DEWATERING BAG SHALL BE MADE OF NON-WOVEN GEOTEXTILE WITH A MIN. SURFACE AREA OF 225 SQUARE FEET PER SIDE. ALL STRUCTURAL SEEMS SHALL BE SEWN WITH A DOUBLE STITCH USING A DOUBLE NEEDLE MACHINE WITH HIGH STRENGTH THREAD. THE SEAM STRENGTH SHALL WITHSTAND 100 LB/IN USING ASTM D-4884 TEST METHOD, THE DEWATERING BAG SHALL HAVE A NOZZLE LARGE ENOUGH TO ACCOMMODATE A FOUR INCH DISCHARGE HOSE, THE NOZZLE SHALL BE SEALED TIGHTLY AROUND THE DISCHARGE HOSE WITH A STRAP OR SIMILAR DEVICE TO PREVENT UNTREATED WATER FROM ESCAPING, THE GEOTEXTILE FABRIC SHALL BE A NON-WOVEN FABRIC WITH THE FOLLOWING PROPERTIES;


| | GEOTEXTILE FABRIC FOR DEWATERING BAG | | | | | | |
|--|--------------------------------------|-------------|--------------|----------------------|--|--|--|
| PROPERTIES TEST METHOD | | | UNITS | DEWATERING BAG 12 OZ | | | |
| WEIGHT ASTM D-37 | | ASTM D-3776 | OZ/YD | 12 | | | |
| | GRAB TENSILE | ASTM D-4632 | LBS. | 300 | | | |
| PUNCTURE | | ASTM D-4833 | LBS. | 175 | | | |
| | FLOWRATE | ASTM D-4491 | GAL/MIN/FT2 | 70 | | | |
| | PERMITIVITY | ASTM D-4491 | 1,3 SEC-1 | 1 | | | |
| MULLEN BURST ASTM D-3786 UV RESISTANT ASTM D-4355 | | ASTM D-3786 | LBS.IN2 | 580 | | | |
| | | % | 70 | | | | |
| | AOS % RETAINED | ASTM D-4751 | 0.40-0.80 MM | 100 | | | |

NOTE:

ALL PROPERTIES ARE MINIMUM AVERAGE ROLL VALUE EXCEPT THE WEIGHT OF THE FABRIC WHICH IS GIVEN FOR INFORMATION ONLY.

CONSTRUCTION:

THE DEWATERING BAG SHALL BE INSTALLED OVER A 3 INCH GRAVEL BASE TO PROMOTE INFILTRATION AND DEWATERING OF THE BAG.





DETAIL: GEOTEXTILE BAG (DEWATERING BAG)

NTS