

LEGEND

PERMANENT RIGHT-OF-WAY

TEMPORARY RIGHT-OF-WAY

TOPSOIL SEGREGATION AREA

EXTRA WORK SPACE

WETLAND **————** STREAM

— — LIMITS OF DISTURBANCE

—*—100*—— CONTOUR

———— SILT SOCK

ROCK CONSTRUCTION ENTRANCE

TRENCH PLUG

WATER BAR


TEMPORARY SLOPE BREAKER

WATERBODY IMPACT									
WATERBODY #	TEMP. IMPACT	PERMANENT IMPACT							
	0.25 ACRES	0.00 ACRES							


WATERBODY IMPACT


WATERBODY CONSTRUCTION NOTES:

- CROSSING TO BE COMPLETED VIA THE DAM AND PUMP METHOD.
- 2. SUFFICIENT PUMPS TO MAINTAIN 1.5 TIMES THE FLOW PRESENT IN THE STREAM DURING CONSTRUCTION.
- 3. MAINTAIN EQUAL NUMBER OF BACKUP PUMPS ON SITE AS BEING USED FOR REQUIRED CAPACITY.
- 4. DAMS CONSTRUCTED WITH MATERIALS THAT PREVENT SEDIMENT AND OTHER POLLUTANTS FROM ENTERING THE WATERBODY (E.G. SANDBAGS OR CLEAN GRAVEL WITH PLASTIC
- 5. SCREENS SHALL BE INSTALLED ON PUMP INTAKES.
- 6. STREAMBED SCOUR PREVENTED AT PUMP DISCHARGE.
- 7. STABILIZE WATER WATERBODY BANKS AND INSTALL TEMPORARY SEDIMENT BARRIERS WITHIN 24-HOURS OF COMPLETING IN-STREAM CONSTRUCTION ACTIVITIES.
- 8. RETURN ALL WATERBODY BANKS TO PRE-CONSTRUCTION CONTOURS OR TO A STABLE ANGLE OF REPOSE AS APPROVED BY THE ENVIRONMENTAL INSPECTOR. FILL BELOW THE ORDINARY HIGH WATER MARK SHOULD BE AVOIDED.
- 9. INSTALL TRENCH PLUGS AND WATERBARS AS DIRECTED BY THE APPROVED EROSION AND SEDIMENTATION CONTROL PLAN ON BOTH SIDES OF THE WATERWAY, AND AS DEPICTED.
- ON THIS PLAN. 10. PUMPS SHALL BE INSTALLED IN SECONDARY CONTAINMENT.
- 11. FUEL SHALL BE STORED IN SECONDARY CONTAINMENT AND AT LEAST 100 FEET FROM WATERBODY.
- 12. SEGREGATE TOP 12" OF STREAM BED MATERIAL AND STORE WITHIN APPROVED CONSTRUCTION WORKSPACE.
- 13. EQUIPMENT BRIDGE WILL BE CONSTRUCTED ACROSS STREAM CHANNEL IN A MANNER THAT WILL MAINTAIN UNRESTRICTED FLOW, PREVENT SOIL FROM ENTERING WATERBODY. AND WITH STAND THE HIGHEST FLOW EXPECTED TO OCCUR WHILE BRIDGE IS IN PLACE.
- 14. OPTION A (COFFERDAM) OR OPTION B (DAM & PUMP) WILL BE DETERMINED AT TIME OF CONSTRUCTION AND BASED ON SITE CONDITIONS.



STREAM CROSSING PROFILE





GENERAL NOTES AND COMMENTS: REFERENCE

ELEVATION DATA PROVIDED BY GAI CONSULTANTS.

PIPELINE SURVEY INFORMATION PROVIDED BY GAI CONSULTANTS.

STREAM AND WETLAND DATA COLLECTED BY NATIONAL RESOURCE GROUP, LLC.

MAPPING DATUM-UTM 17-NAD 83 CONTOUR INTERVAL - 1 FOOT & 40 FOOT

SYM.	DATE	BY	REVISION INFORMATION	PROJECT/TASK	APP.
A	11/16/15	RLR	ISSUED FOR REVIEW		

Atlantic Coast Pi	peline, LLC
445 West Main St. Clarksburg, West Virginia	26301 / Phone: (304) 623-8000

				445 VV	est ivia	iin St. Clar	ksbura vvesi	i virginia	a Zh.	301 / Pnon	e: (304) 623-8000	
DRAWN:	RLR	11/16/16										
CHECKED:	RVS / DLM	11/16/16	TITLE:	AP-1	Sľ	TE SPI	ECIFIC	PLAI	N F	OR CO	DWPASTUR	E
APP. FOR BID:					R	IVER -	OPTIO	N B	DA	M & P	UMP	
APP. FOR CONST.:			DISTRIC	T:		COUNTY:	BATH	STATE:	VA	GROUP	DWG. NO.	REV.

DIR/FILE:

AS SHOWN

DOM/ACP/Site Specific/Cowpasture



______ PERMANENT RIGHT-OF-WAY

TEMPORARY RIGHT-OF-WAY

TOPSOIL SEGREGATION AREA

EXTRA WORK SPACE

———— STREAM

— — LIMITS OF DISTURBANCE

—*—100*—— CONTOUR

———— SILT SOCK

TRENCH PLUG

WATER BAR

TEMPORARY SLOPE BREAKER

ROCK CONSTRUCTION ENTRANCE


W.	ATERBODY IN	ИРАСТ
WATERBODY #	TEMP. IMPACT	PERMANENT IMPACT
	0.25 ACRES	0.00 ACRES

WATERBODY IMPACT


WATERBODY CONSTRUCTION NOTES:


1. CROSSING TO BE A COFFERDAM.

- CONSTRUCTION TO BE PERFORMED IN LOW FLOW PERIODS.
- 3. RIP RAP (OR OTHER NON-ERODIBLE MATERIALS) TO BE PLACED IN SEMICIRCLE ALONG SIDE OF STREAM.
- 4. DISCHARGED WATER INTO A SEDIMENT TRAPPING DEVICE.
- 5. STABILIZE WATERBODY BANKS AND INSTALL TEMPORARY SEDIMENT BARRIERS WITHIN 24-HOURS OF COMPLETING IN-STREAM CONSTRUCTION ACTIVITIES.
- 6. RETURN ALL WATERBODY BANKS TO PRE-CONSTRUCTION CONTOURS OR TO A STABLE ANGLE OF REPOSE AS APPROVED BY THE ENVIRONMENTAL INSPECTOR.
- 7. INSTALL TRENCH PLUGS AND WATERBARS AS DIRECTED BY THE APPROVED EROSION AND SEDIMENTATION CONTROL PLAN ON BOTH SIDES OF THE WATERWAY, AND AS DEPICTED. ON THIS PLAN.
- 8. DO NOT USE HERBICIDES OR PESTICIDES WITHIN 100 FEET OF THE WATERBODY.



STREAM CROSSING PROFILE





SCALE:

AS SHOWN

GENERAL NOTES AND COMMENTS:

REFERENCE

ELEVATION DATA PROVIDED BY GAI CONSULTANTS.

PIPELINE SURVEY INFORMATION PROVIDED BY GAI CONSULTANTS.

STREAM AND WETLAND DATA COLLECTED BY NATIONAL RESOURCE GROUP, LLC.

MAPPING DATUM-UTM 17-NAD 83

CONTOUR INTERVAL - 1 FOOT & 40 FOOT

SYM.	DATE	BY	REVISION INFORMATION	PROJECT/TASK	APP.
A	11/16/15	RLR	ISSUED FOR REVIEW		


Atlantic Coast Pipeline, LLC
445 West Main St. Clarksburg, West Virginia 26301 / Phone: (304) 623-8000

			4	44:) VVE	esi iviai	11 21 (1911	CSDIIIO VVES		-1 / ().	301 / PHOH	e. (304) 023-0000	
DRAWN:	RLR	11/16/16						- viigiiii			0. (001) 020 0000	
CHECKED:	RVS / DLM	11/16/16	TITLE:	AP-1 SITE SPECIFIC PLAN FOR COWPASTURE							E	
APP. FOR BID:					R	IVER -	OPTIC	N A	CO	FFER	DAM	
APP. FOR CONST.:			DISTRICT:			COUNTY:	BATH	STATE:	VA	GROUP	DWG. NO.	REV.

DOM/ACP/Site Specific/Cowpasture

LEGEND PERMANENT RIGHT-OF-WAY 200 TOPSOIL SEGRAGATION AREA EXTRA WORK SPACE ······ WETLAND —···— STREAM — — LIMITS OF DISTURBANCE — — 100 — — CONTOUR 100 ———— SILT SOCK ROCK CONSTRUCTION ENTRANCE TRENCH PLUG WATER BAR TEMPORARY SLOPE BREAKER WATERBODY IMPACT 0+00 1+00 2+00 3+00 WATERBODY # | TEMP. IMPACT | PERMANENT IMPACT SGRA007 0.48 ACRES 0.0 ACRES **WATERBODY IMPACT WATERBODY CONSTRUCTION NOTES:** 1. CROSSING TO BE COMPLETED VIA THE DAM AND PUMP METHOD. 2. SUFFICIENT PUMPS TO MAINTAIN 1.5 TIMES THE FLOW PRESENT IN THE STREAM DURING CONSTRUCTION. 3. MAINTAIN ONE BACKUP PUMP ON SITE. 4. DAMS CONSTRUCTED WITH MATERIALS THAT PREVENT SEDIMENT AND OTHER POLLUTANTS FROM ENTERING THE WATERBODY (E.G. SANDBAGS OR CLEAN GRAVEL WITH PLASTIC LINER. 5. SCREENS SHALL BE INSTALLED ON PUMP INTAKES. 6. STREAMBED SCOUR PREVENTED AT PUMP STOCKPILE AREA FOR TOP DISCHARGE. 12" OF STREAM BED MATERIAL 7. STABILIZE WATER WATERBODY BANKS AND WGRA015F INSTALL TEMPORARY SEDIMENT BARRIERS WITHIN 24-HOURS OF COMPLETING IN-STREAM CONSTRUCTION ACTIVITIES. 8. RETURN ALL WATERBODY BANKS TO PRE-CONSTRUCTION CONTOURS OR TO A STABLE ANGLE OF REPOSE AS APPROVED BY THE ENVIRONMENTAL INSPECTOR. FILL BELOW THE ORDINARY HIGH WATER MARK SHOULD BE AVOIDED. 9. INSTALL TRENCH PLUGS AND WATERBARS AS DIRECTED BY THE APPROVED EROSION AND SEDIMENTATION CONTROL PLAN ON BOTH SIDES OF THE WATERWAY, AND AS DEPICTED. ON THIS PLAN. 10. PUMPS SHALL BE INSTALLED IN SECONDARY CONTAINMENT. 11. FUEL SHALL BE STORED IN SECONDARY CONTAINMENT AND AT LEAST 100 FEET FROM WATERBODY. OF TEMPORARY DAM

200 EXISTING GRADE PROPOSED AP-1 3' MIN. — 5' MIN. -4+00 5+00 6+00 7+00 8+00 9+00 10+00



SCALE:1"=50'

PROJECT/TASK

SEAL

GENERAL NOTES AND COMMENTS:

REFERENCE

ELEVATION DATA FROM THE USGS GIS DATA CLEARING HOUSE.

PIPELINE SURVEY INFORMATION PROVIDED BY GAI CONSULTANTS.

STREAM AND WETLAND DATA COLLECTED BY NATIONAL RESOURCE GROUP, LLC.

MAPPING DATUM-VA STATE PLANE SOUTH-NAD 83 CONTOUR INTERVAL - 10 FEET

REVISED PER CLIENT COMMENTS 3/22/17 11/20/15 REVISED PER CLIENT COMMENTS 8/18/15 REVISED PER CLIENT COMMENTS 8/4/15 ISSUED FOR REVIEW - BATHOMETRIC DATA ADDED 7/13/15 ISSUED FOR REVIEW

REVISION INFORMATION

SYM. DATE BY

Atlantic Coast Pipeline, LLC

			_	445 West Ma	ain St. C	Clarksburg, West	Virgini	a 263	301 / Phon	ie: (304) 623-8000	
DRAWN:	RRC/RLR	7/13/15									
CHECKED:	RVS / DLM	7/13/15	TITLE:	A	P-1	SITE SP	ECIF	FIC	PLAN	FOR	
APP. FOR BID:						MEHER	RIN	RIV	/ER		
APP. FOR CONST.	:		DISTRICT:		COUNTY:	GREENSVILLE	STATE:	VA	GROUP	DWG. NO.	REV.
SCALE:	AS SHOWN		DIR/FILE:	DOM/ACP/Site	e Specific	/Meherrin River Re	νE				L



______ PERMANENT RIGHT-OF-WAY

TOPSOIL SEGRAGATION AREA

EXTRA WORK SPACE

WETLAND

—···— STREAM

— — LIMITS OF DISTURBANCE

——100—— CONTOUR

SILT FENCE

SILT SOCK

ROCK CONSTRUCTION ENTRANCE

甲

TRENCH PLUG

WATER BAR

TEMPORARY SLOPE BREAKER


WATERBODY IMPACT								
WATERBODY#	TEMP. IMPACT	PERMANENT IMPACT						
SGRA007	0.48 ACRES	0.0 ACRES						


WATERBODY IMPACT

WATERBODY CONSTRUCTION NOTES:

- CROSSING TO BE A COFFERDAM.
- 2. CONSTRUCTION TO BE PERFORMED IN LOW FLOW PERIODS.
- RIP RAP (OR OTHER NON-ERODIBLE MATERIALS) TO BE PLACED IN SEMICIRCLE ALONG SIDE OF STREAM.
- 4. DISCHARGED WATER INTO A SEDIMENT TRAPPING DEVICE.
- 5. STABILIZE WATERBODY BANKS AND INSTALL TEMPORARY SEDIMENT BARRIERS WITHIN 24-HOURS OF COMPLETING IN-STREAM CONSTRUCTION ACTIVITIES.
- 6. RETURN ALL WATERBODY BANKS TO PRE-CONSTRUCTION CONTOURS OR TO A STABLE ANGLE OF REPOSE AS APPROVED BY THE ENVIRONMENTAL INSPECTOR.
- 7. INSTALL TRENCH PLUGS AND WATERBARS AS DIRECTED BY THE APPROVED EROSION AND SEDIMENTATION CONTROL PLAN ON BOTH SIDES OF THE WATERWAY, AND AS DEPICTED.
- ON THIS PLAN.

 8. DO NOT USE HERBICIDES OR PESTICIDES WITHIN 100 FEET OF THE WATERBODY.





PROJECT/TASK APP.



ELEVATION DATA FROM THE USGS GIS DATA CLEARING HOUSE.

PIPELINE SURVEY INFORMATION PROVIDED BY GAI CONSULTANTS.

STREAM AND WETLAND DATA COLLECTED BY NATIONAL RESOURCE GROUP, LLC.

MAPPING DATUM-VA STATE PLANE SOUTH-NAD 83 CONTOUR INTERVAL - 10 FEET


\triangle	3/21/17	KΙΔ	ISSUED FOR REVIEW	

REVISION INFORMATION

SYM. DATE BY

Atlantic Coast Pipeline, LLC
445 West Main St. Clarksburg, West Virginia 26301 / Phone: (304) 623-80

		440 VVESI IVI	am St. Clarksburg, we:	si viroimia zo	.SUT / PHON	E 1.3U41 DZ.3-0UUU	
RRC/RLR/KLA	3/22/17	110 77001171					
RVS / DLM	3/22/17	TITLE:	P-1 SITE SE	PECIFIC	PLAN	FOR	
			MEHER	RIN RIV	/ER		
:		DISTRICT:	COUNTY: GREENSVILLE	STATE: VA	GROUP	DWG. NO.	R
AS SHOWN		DIR/FILE: DOM/ACP/Site S	pecific/Meherrin River Coffe	erdamRev A	1		



WATERBODY IMPACT						
WATERBODY #	TEMP. IMPACT	PERMANENT IMPACT				
SGRB200	0.19 ACRES	0.0 ACRES				

WATERBODY IMPACT

WATERBODY CONSTRUCTION NOTES:

- CONSTRUCTION TO BE AN OPEN CUT WET

 CROSSING
- 2. LIMIT USE EQUIPMENT OPERATING IN THE WATERBODY TO THAT NEEDED TO CONSTRUCT THE CROSSING.
- 3. WHILE OPEN CUTTING IN THE WATERWAY, KEEP EXCAVATION AS CLOSE TO THE BOTTOM OF THE WATERBODY AS POSSIBLE. USE A SMOOTH MOTION AND PLACE THE SEDIMENT ON THE BOTTOM OF THE STREAM. AVOID DROPPING THE MATERIAL AS MUCH AS POSSIBLE.
- 4. A SEDIMENT CURTAIN SHALL BE USED IN STREAM ON THE DOWNSTREAM SIDE OF THE WORK AREA.
- 5. STABILIZE WATER WATERBODY BANKS AND INSTALL TEMPORARY SEDIMENT BARRIERS WITHIN 24-HOURS OF COMPLETING IN-STREAM CONSTRUCTION ACTIVITIES.
- 6. RETURN ALL WATERBODY BANKS TO PRE-CONSTRUCTION CONTOURS OR TO A STABLE ANGLE OF REPOSE AS APPROVED BY THE ENVIRONMENTAL INSPECTOR. FILL BELOW THE ORDINARY HIGH WATER MARK SHOULD BE AVOIDED.
- 7. INSTALL TRENCH PLUGS AND WATERBARS AS DIRECTED BY THE APPROVED EROSION AND SEDIMENTATION CONTROL PLAN ON BOTH SIDES OF THE WATERWAY, AND AS DEPICTED. ON THIS PLAN.
- 8. THE TRAVEL LANE SHALL BE CLEARED WITH SUBSOIL EXCAVATED FROM PIPELINE TRENCH ONLY.
- PIPELINE SHALL BE WEIGHTED WITH PIPESAK OR APPROVED EQUAL IN RIVER CROSSING TO ACHIEVE NEGATIVE BUOYANCY.

ELEVATION DATA FROM THE USGS GIS DATA CLEARING HOUSE.

MAPPING DATUM-VA STATE PLANE SOUTH-NAD 83


PIPELINE SURVEY INFORMATION PROVIDED BY GAI CONSULTANTS.


STREAM AND WETLAND DATA COLLECTED BY NATIONAL RESOURCE GROUP, LLC.

GENERAL NOTES AND COMMENTS:

CONTOUR INTERVAL - 10 FEET

REFERENCE





3/22/17

11/17/15

8/18/15

8/4/15

7/13/15

RLR

REVISED PER CLIENT COMMENTS

REVISED PER CLIENT COMMENTS

REVISED PER CLIENT COMMENTS

ISSUED FOR REVIEW - BATHOMETRIC ADDED

ISSUED FOR REVIEW

Atlantic Coast Pipeline, LLC

445 West Main St. Clarksburg, West Virginia 26301 / Phone: (304) 623-8000

AP-3 SITE SPECIFIC PLAN FOR

MEHERRIN RIVER

COUNTY: GREENSVILLE STATE: VA GROUP

DIR/FILE: DOM/ACP/Site Specific/Meherrin River Rev E

RRC/RLR

RVS / DLM

AS SHOWN

CHECKED:

SCALE:

APP. FOR BID:

APP. FOR CONST.:

7/13/15

7/13/15